

Bibb County SPLOST Construction Schedule

#	Project	Start	End	Dur	% Complete	2013												2014							
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
	Bibb County SPLOST Construction Schedule	1/1/13	8/15/14	591.5	15																				
1	Juvenile Justice Center	1/1/13	4/1/14	456	21																				
1.1	Establish GMP	1/1/13	4/12/13	102	95																				
1.2	Groundbreaking	3/29/13	3/29/13	1	100																				
1.3	Demo	4/1/13	5/1/13	31																					
1.4	Construction	5/1/13	4/1/14	336																					
2	Animal Welfare Center	2/1/13	8/15/14	560.5	11																				
2.1	Program Development	2/1/13	4/1/13	60	100																				
2.2	Design Process	4/1/13	8/15/13	136																					
2.3	Bidding Process	8/15/13	10/15/13	61																					
2.4	Contracting Process	10/15/13	11/15/13	31																					
2.5	Construction	11/15/13	8/15/14	273																					
3	Fire Station 110	2/15/13	5/1/14	440	8																				
3.1	Design & Site Adaptation	2/15/13	4/30/13	74	50																				
3.2	Bidding Process	5/1/13	6/30/13	60																					
3.3	Contracting Process	7/1/13	8/1/13	31																					
3.4	Construction	8/1/13	5/1/14	273																					
4	Central City Park	2/1/13	10/1/13	242	25																				
4.1	Building 10	2/1/13	10/1/13	242	24																				
4.1.1	Contracting Process	2/1/13	2/28/13	27	100																				
4.1.2	Submittal Process	3/1/13	3/31/13	30	100																				
4.1.3	Construction	4/1/13	10/1/13	183																					
4.2	Bandstand (Gazebo)	2/25/13	7/15/13	140	28																				
4.2.1	Bidding Process	2/25/13	4/4/13	38	100																				
4.2.2	Contracting Process	4/5/13	4/30/13	25																					
4.2.3	Submittal Process	5/1/13	5/15/13	14																					
4.2.4	Construction	5/15/13	7/15/13	61																					
5	Filmore-Thomas Park/Dam	3/1/13	11/1/13	245	13																				
5.1	Phase I Investigation	3/1/13	3/31/13	30	100																				
5.2	Engineering/Design	4/15/13	7/15/13	91																					
5.3	Bidding/Contracting	7/15/13	8/29/13	45																					
5.4	Construction	9/2/13	11/1/13	60																					